# Planning



# **GROVE AIRFIELD**

#### **DEVELOPMENT FORUM MINUTES**

Wednesday 28th July 2021

## MEETING DURATION: 10:00am – 11:20am

**LOCATION:** Virtual, Microsoft Teams

### ATTENDEES (18)

#### VOWHDC

- Paula Fox Development Manager (Large Sites)
- Penny Silverwood Principal Planning Officer (Majors)
- Sophie Milton Community Development Officer (Wantage & Grove)
- Nathalie Power Assistant Planning Officer (minutes)

#### APPLICANT AND DEVELOPER TEAM (PERSIMMON)

- Samuel Garland Planner
- James Proyer Planning Manager
- Wayne Jones Development Manager, Technical Matters

#### **OXFORDSHIRE COUNTY COUNCIL**

- Will Pedley Senior Transport Planner
- Jason Sherwood Growth Manager (Highways)
- Ryan Moore Senior Engineer, Road Agreements
- Sarah Greenall Planning Obligations Officer

#### **DEVELOPMENT FORUM MEMBERS**

- Cllr Jenny Hannaby
- Cllr Ron Batstone
- Julie Mabberley Wantage and Grove Campaign Group
- Graham Mundy Clerk, Grove Parish Council
- Frank Parnell Grove Parish Council
- Hugh Rees Wantage Deanery (Oxford Diocese)
- Gareth Smith HarBUG and Cycling UK Wantage

#### **APOLOGIES (5)**

- Katherine Canavan Senior Planning Officer (Majors)
- Ian Marshall Principal Transport Engineer
- Reverend Chris Ashton Vale Benefice
- Daniel Rolfe Grove Parish Council
- June Stock Chair, Grove Parish Council

*This virtual meeting was recorded, with the permission of all attendees. The following is a written summary of the topics discussed.* 

Development Update & Discussion Page 02
Action Tasks Page 18





| PERSIMMON DEV      | <b>ELOPMENT</b> | UPDATE  |
|--------------------|-----------------|---|
| TOPIC              | INITIALS        | COMMENTS MADE   |
|                    |                 |   |
| WELLINGTON<br>GATE | SG              | Please also refer to slides.  |
|                    |                 | Occupations (as of Monday 26 <sup>th</sup> July)<br>320 total occupations;  |
|                    |                 | 233 private occupations   |
|                    |                 | 87 affordable occupations   |
|                    |                 | <b>Persimmon Phase I (191 units)</b> – Approved and substantially completed.  |
|                    |                 | <b>Persimmon Phase 2 (119 units)</b> -<br>Approved and under construction.  |
|                    |                 | <b>Persimmon Phase 3a (33 units)</b> -<br>Approved and under construction.  |
|                    |                 | <b>Charles Church Phase I (55 units)</b> – Approved and substantially completed.  |
|                    |                 | <b>Charles Church Phase 2 (23 units)</b> – Approved, and under construction.  |
|                    |                 | <b>Persimmon Phase 3b (c. 169 units)</b><br>A mixture of Charles Church and Persimmon<br>dwellings. This parcel is the subject of a<br>Reserved Matters application, submitted<br>December 2020. A revised scheme was<br>submitted on the 20 <sup>th</sup> April 2021, and 21 <sup>st</sup> June<br>2021. The application is currently in its final<br>stages of determination. |
|                    |                 | <b>Persimmon Phase 4 / Charles Church 4</b><br>Application currently in preparation. Located north<br>of Parcel 3b, and west of PP2. Site located within<br>the 'urban core' character area.  |
|                    | JM              | The application for the next phase (P3b) says that<br>it will be determined under delegated authority. I<br>thought all major applications had to go to<br>Planning Committee?  |
|                    | PS              | Applications over 200 homes automatically go to<br>Planning Committee. This application is not over<br>200 homes and there is no objection from the   |



|  |    | Parish Council so can be decided under<br>delegated authority.  |
|--|----|---|
|  | GM | How many dwellings will be on PP4?  |
|  | SG | From 150 to 200, incorporating Charles Church<br>and Persimmon properties. It is still in its draft<br>stages, so I can't give you a precise figure.  |
| SPORTS<br>PITCHES AND<br>FACILITIES<br>(Development<br>Obligation) | SG | <ul> <li>Replacement Sports Pitch Application</li> <li>Revised application for single replacement pitch and facilities (changing rooms, car parks and landscaping) submitted to the Vale on the 1<sup>st</sup></li> <li>April. Additional information clarified the pitch surface drainage report and pitch maintenance.</li> <li>Application is in its final stages of determination.</li> <li>Additional New Sports Pitches</li> <li>Currently preparing reserved matters application for additional pitches. Pitches will comprise of a</li> </ul> |
|  |    | training pitch, junior pitch, senior pitch and smaller pitch. Due to be submitted later this year now.  |
|  | JM | Please see full comments below regarding<br>Delayed Delivery of Infrastructure [Page 6]   |
| ROADS AND<br>DRAINAGE<br>(Development<br>Obligation)               | SG | <b>Road &amp; Drainage Infrastructure</b><br>Application submitted for this in June 2021 and is<br>currently in its consultation period. Incorporates<br>some of the roads north of Parcel P3b and some<br>off-site drainage infrastructure, such as the swale<br>and attenuation basins.   |
| SCHOOL<br>PROVISION<br>(Development<br>Obligation)                 | SG | <b>Primary School 1: Development Brief</b><br>Development brief submitted in April (to discharge<br>Condition 9 of Outline Consent). Awaiting a<br>formal consultation response from OCC<br>Education.  |
|  | HR | Have you got any indication on the timescale for this?  |
|  | SG | We have an agreed transfer date of June 2023.<br>That is a formally agreed date. To reach that<br>stage, we are required to have the development<br>brief approved as an outline. A more detailed<br>application would be submitted in due course for<br>consultation.  |
|  | JM | Please see full comments below regarding<br>Delayed Delivery of Infrastructure [Page 6]   |



|   |    | District Council   |
|---|----|--|
| LOCALLY<br>EQUIPPED AREA<br>OF PLAY (LEAP)<br>(Development<br>Obligation) | SG | <b>LEAP &amp; Open Space</b><br>First play area located west of Phase 2 is under<br>construction. Landscaping has been planted in<br>and is being established at the moment.   |
|   | JM | Please see full comments below regarding<br>Delayed Delivery of Infrastructure [Page 6]  |
| TEMPORARY<br>COMMUNITY<br>FACILITY<br>(Development<br>Obligation)         | SG | <b>Deed of Variation (DOV) currently in Review</b><br>Persimmon are finalising the Financial<br>Contributions towards renting of meeting space to<br>be rented. The revised DOV of the Section 106 is<br>being reviewed by Persimmon's Solicitors.   |
|   | HR | Have you got any indication of timescale for this?   |
|   | SG | The DOV for the S106 is at an advanced stage<br>now. We have received the final draft from the<br>Legal representatives now, so we anticipate we'll<br>be able to send that back in the next 5-10 working<br>days.   |
|   | PS | Following discussions on the sports pitch<br>application - there will need to be further<br>amendments to some of the definitions in relation<br>to the sports pitches within the documents, to<br>correct errors within the S106 as is. It makes<br>sense to do that as part of the DOV that is<br>currently open. That will delay that DOV being<br>formalised while we resolve those matters.   |
|   | PS | <b>Graham Mundy</b> has additionally put in a request<br>for some contributions to go directly to the Parish,<br>rather than through the District Council, given the<br>Parish's agreement to take on facilities. I need to<br>review the feedback from our solicitor and then I<br>will come back to you Graham. The idea is to<br>wrap this up all in one DOV. That might delay the<br>issuing of it in relation to the Community<br>commuted sum. However, that sum will still be<br>secured. |
| LOCAL CENTRE<br>(Development<br>Obligation)                               | SG | Local Centre Development Brief<br>Was due to be submitted prior to 250<br>occupations, and the land is required to be<br>marketed by the 500 <sup>th</sup> occupation.<br>Persimmon finalising the brief so that it may be<br>circulated and consulted upon. This final design<br>will be put on the website and circulated to<br>members.   |



| aving<br>rief,<br>ring<br>brief<br>ment.<br>that, |
|---|
| rief,<br>ring<br>brief<br>ment.<br>that,          |
| -   |
| ad,   |
| he  |
| Mably<br>eks                                      |
| an be<br>ated                                     |
| worth   |
| evious  |
| t was<br>all<br>-<br>ou                           |
| ite for<br>over.                                  |
| , from<br>skate<br>ouldn't<br>er the              |
| hem   |
|   |



|   |         | District Council   |
|---|---------|--|
|   | FP      | The new road sign says 'Cane Lane', but that was<br>renamed 'Recreation Lane' some years ago to<br>avoid confusion for sat navs going to the rugby<br>club and sports facilities. Why does the sign still<br>say Cane Lane?  |
|   | GM      | There is a consultation going out to rename 'Cane<br>Lane' to 'Recreation Lane', and that is a<br>temporary sign that Persimmon put up to make<br>sure that the sign stand was the correct size. It<br>will be changed back to Recreation Lane.  |
|   | FP      | The path along Newlands Drive between the zebra crossing by Savile Way and the first road into the new estate, the old hedgerow there is overgrowing the new footpath. Who is responsible for that? And can they cut it back? You get scratched by the brambles.   |
|   | RM      | The works along Newlands Drive are not yet signed off and adopted so the maintenance of that would be down to Persimmon Homes.   |
|   | SG      | I will relay that to my construction colleagues, thank you.  |
| ON SITE                                       | SG      | A couple of issues were raised with us;  |
| CONCERNS<br>RAISED WITH<br>PERSIMMON          |         | <ul> <li>Street signs (Boston Close)<br/>Temporary sign erected. New signs will be<br/>delivered in approximately two weeks.</li> </ul>  |
|   |         | <ul> <li>Swale Maintenance (Boston Close)<br/>Instruction has been sent to litter pick the<br/>swale weekly and works in scheduled in to<br/>have the swale landscaped.</li> </ul>   |
|   |         | <ul> <li>Newland Drive Cycle Lanes         Acknowledge that the cycle lanes measure 1.2         metres when they should measure 1.5 metres.         Persimmon are in discussion with the on-site         ground workers.     </li> </ul>   |
|   | Clir RB | Thank you for your response on Boston Close, I'll<br>be watching that and responding to my<br>constituents.  |
| DELAYED<br>DELIVERY OF<br>INFRA-<br>STRUCTURE | JM      | According to the triggers, the first pitch was<br>supposed to be delivered by 50 occupations. The<br>next ones by 500 occupations. The first LEAP<br>should have been in place at 150 occupations,<br>the Primary School is meant to be delivered by<br>400 occupations, the first 5 hectares of strategic |



|   |    | open space by 500 occupations and the<br>allotments by 500 occupations.<br>We've got 320 occupations, and no agreed<br>application on the sports pitches. At this rate we<br>are not going to meet these targets. What is<br>happening here? We are getting all of the houses<br>and none of the infrastructure delivered on time.   |
|---|----|--|
| 5 | ŝG | We understand the S106 requirements – the<br>sports pitch was meant to be delivered at 50<br>occupations. The application has been in with<br>VOWHDC for over a year, and it is required to go<br>through a period of negotiation and consultation<br>to make sure the facility and supporting facilities<br>are to the correct standard and of a high quality<br>for the community. We are in the final stages, and<br>there is potential for the pitch to be available this<br>year.   |
| J | JM | This is not good enough.   |
| ξ | SG | The construction of the LEAP is underway. We just need to make sure the landscaping is in place.   |
| J | JM | I'm sorry Sam but this is not good enough. If the<br>first pitch was due to be delivered by 50<br>occupations, then the application should have<br>gone in at the very beginning of the development.<br>50 occupations came within the first 9 months.<br>These applications are not going in early enough<br>and you are not responding to comments fast<br>enough. There has to be some compensation for<br>the residents of this new development, who are<br>not getting the infrastructure they were promised,<br>when the original contracts were signed. You<br>signed a contract you are supposed to meet it. |



|    | District Council   |
|----|--|
| SG | I understand, I wouldn't say there was any<br>particular concern raised from residents in terms<br>of the infrastructure not being delivered. It is<br>difficult to deliver the infrastructure exactly on<br>time, but we have been proactive in getting the<br>applications in and progressing them with the<br>Council. The main thing is that the facilities are<br>delivered to a high standard, we are not trying to<br>rush anything.  |
|    | The facilities for the pitch have been built, they<br>are ready to be delivered upon the planning<br>permission being granted. The LEAP is in its final<br>stages, we are just establishing the landscaping<br>at the moment.  |
| JM | Can I ask the Council if there are any<br>enforcement conditions that could be put in place<br>to ensure that we get the infrastructure on time?   |
| PF | We are working with Persimmon to get delivery<br>as close to the occupations as we can. The<br>developer team would have heard the frustration<br>that these targets haven't been met this morning.  |
| PS | In terms of the first pitch - this has been<br>discussed at numerous forums. Forum members<br>will be well aware of the delay. At the time it was<br>discussed that the need for the replacement pitch<br>was linked to the loss of the training pitch on<br>Denchworth Road. There was an agreement from<br>the Developer that those works wouldn't continue<br>until the application had been approved. Those<br>works have been carried out, so we have lost the<br>training area before the replacement pitch has<br>been delivered. |
|    | The pitch application has been complicated,<br>linked to issues with the S106, pitch size,<br>drainage issues. This has been hampered by the<br>pitch being constructed before permission is<br>granted. It has also been hampered by lack of<br>pre-app from Persimmon. We are in the final<br>stages with this pitch application, we are just<br>awaiting feedback from the sports pitch<br>consultant on the outstanding drainage concerns<br>which can hopefully be resolved.  |
|    |  |



|   |    | District Council  |
|---|----|---|
|   |    | As an aside, I am disappointed that we are not<br>going to get a pre-app for the second round of<br>pitches either. The progress of this application<br>would have been a lot smoother had these issues<br>been resolved through a pre-app process.   |
| _ | JM | So the pitch is only 2 years late, and nobody cares. This is ridiculous.  |
|   | PF | We hear the frustration Julie, but it isn't the case<br>that we don't care. Obviously we will endeavour<br>to move the situation forward, and hopefully the<br>developer will have heard your feedback this<br>morning and will want to work with us.   |
| J | SG | In terms of the sports pitches, we are not ruling<br>out a pre-app this stage. We will need to look at<br>our occupation triggers and gain a better<br>understanding of how long it will take to deliver<br>the pitches on the ground, in terms of trying to<br>meet that 500 occupation trigger as soon as<br>possible. If that timescale would be achievable<br>with pre-app included, then we would certainly be<br>amenable to it. We are 320 occupations, 180 shy<br>of the 500. It is our intention to get that<br>infrastructure delivered by 500. |
|   | JM | Does that include the allotments and the strategic<br>open space? You have said the LEAP is almost<br>ready but looking at the pictures that is not the<br>case – it should have been delivered after 150<br>occupations.   |
|   | SG | That was an aerial image from a drone taken<br>some months ago. Unfortunately, I do not have<br>an up-to-date photo, but the landscaping is in<br>place and is currently being established. The play<br>area has progressed since that photo was taken.   |
|   | JM | Shouldn't the allotments and strategic open space<br>be laid out now so that everything can settle<br>before it's handed over at 500?   |
|   | SG | The landscaping elements will need a planning<br>permission in place. As parcels progress there<br>will be a degree of open space attributed to each<br>parcel. Parcel P3b does have a southern section<br>of the runway corridor. This is not 5 hectares, but<br>the remaining pitches will equate to 3.74<br>hectares.  |



|           | District Council   |
|-----------|--|
| JM        | The pitches are separate from the public open space.   |
| SG        | I will check this. I understand that the pitches are included in the open space to be transferred to the Parish Council.   |
| JP        | We do understand the frustrations with the<br>infrastructure delivery. Obviously, the playing<br>pitch has had its own issues and hopefully we can<br>learn from this – we wouldn't expect an<br>application to be in for over a year, and that<br>contributes towards delayed delivery. We will try<br>to make sure that this doesn't happen this time<br>around.   |
|           | and look again at the timings of applications,<br>determination dates and delivery, so we can<br>be sure that the triggers can be met.   |
| HR        | Could I ask about the scout and youth accommodation that was meant to come in at 250 occupations?  |
| PS        | I think that was a contribution Hugh, not delivery.  |
| Clir JHby | I hope it is not the Officers of the Vale who have<br>been lax on this. Can we raise our games a bit<br>please. If you can't, could we have a reason why<br>there is slippage? We know we've had covid, we<br>know it's been difficult working under these<br>standards, developers maybe not had the labour,<br>but it would be good to have a reason.<br>I understand as part of the County Stakeholder<br>Group that there is slippage from primary school<br>– let's get on, an ensure there is not further<br>slippage. And then of course with the interference<br>of the Department for Education with the delivery<br>of the secondary school, there will be delivery<br>about 2024.<br>Do developers feel that there might be a slippage<br>due to lack of materials/ labourers? Is it interfering<br>with the continuation of build? |
|           | SG<br>JP<br>HR<br>PS   |



|  |    | District Council  |
|--|----|---|
|  | SG | Material deliveries is a nationwide problem, but<br>there has not been any problem with the building<br>and delivery of the housing. At present we are not<br>anticipating any delays in terms of delivery of<br>properties.  |
| CYCLE INFRA-<br>STRUCTURE              | PF | <b>Gareth Smith</b> has submitted a separate<br>document on cycling infrastructure, with 4 key<br>discussion points, which Penny will take us<br>through;   |
| CYCLE PATHS<br>AND PARKING             | PS | Cycle Paths & Parking Conflict along<br>Liberator Lane  |
| CONFLICT<br>ALONG<br>LIBERATOR<br>LANE |    | This has been discussed at the last two forum<br>meetings and is something that both Persimmon<br>and OCC are aware of. In the last meeting, it was<br>agreed that the developers would double the<br>number of cycle path markings and paint a solid<br>white line adjacent to it. From Gareth's<br>photographs and my site visit, that hasn't yet<br>happened.                  |
|  |    | Photographs: Gareth Smith   |
|  |    | Photographs: Gareth Smith   |
|  | SG | It is difficult for me to comment on this. This is<br>something that we will need to take away and<br>pick up with construction manager Ben Hale.<br>Apologies that this has not been completed yet, it<br>is something we will look to do.   |
|  | GS | Thank you. In Didcot, along the Wantage Road,<br>the developer has produced a leaflet given to the<br>local residents explaining the utilisation of the<br>cycle lanes. They were pleased how few people<br>parked in the cycle lanes following this<br>distribution. I could provide a copy of this leaflet if<br>that is helpful, this document is positive in its<br>approach. |



|                    |    | District Council   |
|--------------------|----|--|
|                    | PS | This idea was discussed at the last forum and the<br>travel plan coordinator Ben Maliphant said that it<br>would be possible to include this information<br>within the travel pack.  |
|                    | SG | We also discussed having the websites updated.<br>The websites haven't been updated yet, but I will<br>ensure that that is progressed.   |
|                    | WP | I think that is a really good idea. If it were<br>possible, could you send me a digital copy of that<br>leaflet, that would be really helpful. I can then<br>forward that to our travel plans team and they can<br>get in touch with Ben Maliphant if needs be.<br><b>Gareth Smith to send Didcot leaflet to OCC</b> |
|                    | JM | Do the travel plans only go out to new residents,<br>or do they go out to existing residents? The<br>existing residents are the ones already parking on<br>the cycle paths.  |
|                    | SM | Ben Maliphant has said that they were looking to<br>do an additional newsletter, which would go out to<br>all residents.   |
|                    | PF | There is a requirement for all residents to receive<br>a travel pack, but it does make sense for all<br>residents to receive any updates.  |
|                    | JM | It needs to be a separate document, rather than<br>reissuing the same document with amendments –<br>if you've already moved in, you'll be less likely to<br>look at it.  |
|                    | SG | Yes, an update like this would be best<br>incorporated into a newsletter and online, I<br>will discuss with Ben Maliphant.   |
| NEW CYCLE<br>LANES | PS | Issues with newly installed cycle<br>infrastructure<br>Gareth has raised that the new cycle path marked  |
|                    |    | on the access road to the sports pitches is only<br>80cm wide, which is narrower than the minimum<br>required.   |



|    | District Council  |
|----|---|
| RM | We had a look at this yesterday, having a look at<br>the drawings, that hasn't been implemented as<br>per the drawing. 80cm is from the edge of the<br>carriageway, whereas it should measure 1.2<br>metres.  |
|    | This was put in to allow cyclists to safely cycle<br>along this section of road. This wasn't on the<br>original planning approved scheme. This was just<br>to provide a safer route for cyclists to use, rather<br>than using the carriageway. Perhaps <b>Wayne</b> can<br>take this way and discuss this with the<br>contractors.  |
|    | Photographs: Gareth Smith   |
| GS | That cycle path is utterly useless. You come up<br>against all the bits of tree sticking out. It should be<br>a minimum of 1.5 metres, and not up against the<br>bushes like this.<br>I'm also not sure why a road that goes to a car<br>park needs a cycle lane on one side. It is<br>redundant, I think it should be removed. I'm also<br>not sure why it only runs along one side. |
| RM | It doesn't just serve a car park - it connects to the<br>old section of Denchworth road where it linked on<br>to Cane Lane. That's becoming a cyclist/<br>pedestrian shared zone, so there is that link to<br>wider Grove. We'll have a discussion with<br>Persimmon and if it's agreed that it should be<br>removed, it will be.   |
|    | GS  |



|           | District Council  |
|-----------|---|
| Clir JHby | Is 1.8m not the government standard cycle lane<br>width. Why are we putting the minimum when we<br>could be putting the maximum? Have we not got<br>an active travel agenda?  |
|           | I made a request previously to Yvonne Constance<br>that the spur road coming off of Cane lane did<br>have a cycle track and was looked at with active<br>travel in mind. Now we're saying what's there is<br>useless anyway. Why was the road not<br>constructed with a cycle lane in the first place?  |
|           | It's very frustrating when things are asked for and<br>nothing happens. Can we listen to our campaign<br>groups and get things done. There's nothing<br>worse than going back to developers and asking<br>for it to be done again when it should have been<br>done properly in the first place.   |
| RM        | My role is to implement what's approved at the<br>planning stage. We do try to ask for additional<br>things during the technical approval process.<br>However please bear in mind that 1.5 metres was<br>the minimum width 3 years ago when we were<br>looking at this scheme. There were no cycle lanes<br>proposed along there initially. Persimmon, to be<br>fair to them, provided additional cycle lanes and<br>two zebra crossings along Newlands Drive, which<br>were never part of the original approved scheme.<br>We have definitely bettered the scheme. |
| Clir JHby | Yes fine, well Persimmon probably realised that<br>they needed to do that and we thank them for it.<br>But if we're going to do things, can we please do<br>it to County guidelines for active travel.  |
| PS        | As Ryan has highlighted, when this was approved three years ago, 1.5 metres was the standard.   |
| Cllr JHby | I know it was the standard then, but you're building it now.  |
| PS        | Unfortunately, this is the way planning system<br>works, we can't continually ask the developer to<br>meet the current standards if they change once<br>they've been granted outline permission.  |
| Clir JHby | This is the worry. It is so frustrating, but we have<br>an active travel agenda now so let's hope we can<br>find some agreement.  |
|           | RM<br>CIIr JHby<br>PS<br>CIIr JHby  |



|                                      |    | District Council   |
|--------------------------------------|----|--|
|                                      | PF | We understand your point and your frustration. In<br>terms of what we can enforce, it goes back to an<br>approved permission. We hope to work with the<br>developer where we can.  |
| LEFT HAND<br>TURN ON TO<br>CANE LANE | PS | Gareth has also raised that the left-hand turn for<br>the cycle infrastructure on Cane Lane is a tight<br>angle for cyclists.  |
|                                      | RM | I have discussed this with the site inspector and<br>the contractor. It looks like it has been built to the<br>drawing but there do appear to be slight<br>discrepancies. It is being investigated and if it is<br>not correct, it will be changed. As a minimum, we<br>are looking to move the bollard back a bit more,<br>out of the way of the cyclists.  |
|                                      |    | Photograph: Gareth Smith   |
|                                      | RM | It is a tight radius, but it has been designed like<br>that to slow everyone down in that general<br>vicinity.   |
|                                      | GS | As a cyclist finding new infrastructure newly built<br>that you can't ride along, this is just soul<br>destroying. Why couldn't this just be a straight<br>section, making it easier for the cyclists. That<br>would encourage cyclists to use it. I am happy to<br>meet with someone and we can test it with our<br>bikes. It doesn't join up, that little bit of cycle track<br>doesn't link with the cycle path on the side of the<br>road, there's no dropped kerb. The whole thing<br>doesn't link. |
| ACCESS TO THE<br>SECONDARY<br>SCHOOL | PS | Summarised Gareth's review and suggestions regarding cycle access to and from the future secondary school. It would be useful for the points <b>Gareth</b> has made to be on the radar of  |



|  |    | District Council  |
|--|----|---|
|  |    | OCC and ESFA so that they can be taken into consideration.  |
|  | WP | Thank you, Gareth, for your review of those access issues. It will be helpful when Ian and I are reviewing the application for the secondary school.  |
|  | PS | I will forward Gareth's comments on to<br>colleagues at OCC Education who can<br>forward it to the ESFA so that it can be<br>considered prior to the consultation on the<br>secondary school application.   |
| USE OF<br>DENCHWORTH<br>SHARED INFRA-<br>STRUCTURE | PS | We have discussed at previous forums that the<br>issues with the provision of cycle infrastructure<br>along Denchworth Road have stemmed from the<br>ransom land strips, hence why the infrastructure<br>starts on one side and swaps to the other. A<br>cyclist has the option to use the infrastructure and<br>also use the road. |
|  | WP | There has been some discussion with one of my colleagues and the Parish Council. I am investigating where that got to – that was surrounding the provision of a controlled crossing. I will see if that can be progressed any further.  |
|  |    | Regarding the design of the roundabout, <b>Ryan</b> confirmed that the section 278 for that roundabout was signed a while ago. There is not immediate scope to change that design at the moment, but it is being reviewed. We are looking for opportunities to upgrade it, as it is along the main north to south cycle route.      |
|  |    | Unfortunately, it comes back to the point that<br>permissions were granted a number of years ago,<br>and in today's context we may have done things<br>differently. That's not an excuse, but an<br>explanation of how we've got to where we are<br>now.  |
|  | GM | <b>Sam</b> made reference to a safety audit along the completed section of Denchworth Road in his presentation. Does that include cycle and pedestrian safety?  |
|  | WJ | It encompasses all road users.  |



|                                    |           | District Council  |  |
|------------------------------------|-----------|---|--|
|                                    | RM        | The safety audit will encompass every aspect,<br>vehicles, cyclists, pedestrians, partially sighted,<br>less able people. It considers every part.  |  |
| VIRTUAL VS. IN<br>PERSON<br>FORUMS | FP        | With Government restrictions lifting, we ought to<br>look at how we can get back to in person<br>meetings. I don't see why we can't get back to<br>that.  |  |
|                                    | PF        | I will have a discussion with Frank and<br>Graham about the practicalities of arranging<br>that.  |  |
| A.O.B<br>S106<br>CONTRIBUTIONS     | HR        | Reverend John Durant and myself had a very<br>productive meeting with <b>Beth Elkins</b> and <b>Mark</b><br><b>Hewer</b> on Monday. Unfortunately, <b>Sophie Milton</b><br>wasn't able to join that meeting - but we are<br>looking to arrange a meeting with her in due<br>course. |  |
|                                    | Cllr JHby | It would be really good to let us have a S106<br>breakdown, about what's coming up? Especially<br>for Councillors who have got to look after all of<br>their residents. It would be good to know when all<br>the triggers are coming.   |  |
|                                    | PS        | I have sent this previously - I can circulate it again.   |  |
| A.O.B<br>CIRCULATION<br>OF MINUTES | JM        | Thank you for the minutes, they are very comprehensive, I really appreciate them – but can we have them sooner please?  |  |
|                                    | PS        | Yes, apologies. Unfortunately, caseloads are very<br>high and resources extremely tight at the<br>moment. This just slipped down my work<br>priorities. Apologies for that, but we will do our<br>best for the next lot of minutes.   |  |
| NEXT MEETING<br>DATES              | PS        | Friday 29 <sup>th</sup> October 2021<br>Wednesday 26 <sup>th</sup> January 2022<br>Friday 29 <sup>th</sup> April 2022<br>Wednesday 27 <sup>th</sup> July 2022<br>Friday 28 <sup>th</sup> October 2022   |  |

**INITIALS TOPIC / TASK(S) TARGET DATE GENERAL** PS, SG PowerPoint slides to be circulated, with minutes DONE PS GS's cycle infrastructure comments to be recirculated DONE with minutes S106 Contributions to be circulated, with minutes PS DONE SPORTS PITCHES SG **SG** to check the arrangement of the 5ha of strategic ASAP public open space and confirm whether the (3.74ha of) sports pitches form part of the allocated POS, following JM's query. SUBMISSION OF PRE-APP & APPLICATIONS SG, JP Persimmon to review the timings of application Ongoing submission in respect of projected application determination and subsequent delivery of remaining infrastructure across the site, to ensure that triggers are more closely met going forwards. LOCAL CENTRE DEVELOPMENT BRIEF To compile details of Local Centre Development 29<sup>th</sup> October 2021 SG, JP, Brief for GADF members to provide feedback on. SM Parish and Campaign Group are to be notified and plans are to be made public on the public Wellington Gate website. Co-ordination may be needed with Sophie Milton. SG to confirm timescales. 278 AGREEMENTS WORKS/ REALIGNMENT OF DENCHWORTH RD PS To circulate the approved S278 plans with the minutes, DONE following FP's query regarding the crossing over the footpath and cycleway. NOTE: numerous on-site changes have been made which are not reflected in the latest plans attached. Seeking a summary of changes from OCC. SG To contact on-site construction colleagues with regards ASAP to maintaining the overgrown hedge along the new Newlands Drive footpath, following FP's query. **ACTIVE TRAVEL; CYCLE INFRASTRUCTURE** SG To follow up with Ben Hale regarding the works ASAP Persimmon had agreed to do to the cycle lane alone Liberator Lane (e.g. increased cycle path markings, a solid white line).

**ACTION ITEMS** 



|   | District Gouncil  |
|---|---|
| <b>SG</b> to follow up with <b>Ben Maliphant</b> on progress of the<br>newsletter and updates on website. It was previously<br>discussed that Persimmon would add reminders to the<br>current Persimmon website, specific travel website,<br>newsletter and current monitoring packs - actively<br>discouraging residents from parking in dedicated cycle<br>lanes. | 29 <sup>th</sup> October 2021   |
| <b>GS</b> to circulate digital copy of the leaflet from the Wantage Road, Didcot cycle path example, so <b>WP</b> (OCC) may forward to the Travel Plans Team also.  | 29 <sup>th</sup> October 2021   |
| <b>RM</b> to discuss the new (80cm) cycle path with<br>Persimmon and confirm to members whether it is to be<br>rectified or removed.  | ASAP  |
| <b>PS</b> to forward <b>GS's</b> comments on to <b>OCC Education</b> ,<br>and the <b>ESFA</b> by extension, so that the access to the<br>secondary school in particular could be carefully<br>reviewed with <b>GS</b> 's comments in mind.  | DONE  |
| NEXT FORUM MEETING; VIRTUAL VS. IN-PERSON   |   |
| To discuss with <b>GM</b> and <b>FP</b> the practicalities of hosting<br>the GDF in person and to confirm to members as soon<br>as possible.  | ASAP  |
|   | <ul> <li>newsletter and updates on website. It was previously discussed that Persimmon would add reminders to the current Persimmon website, specific travel website, newsletter and current monitoring packs - actively discouraging residents from parking in dedicated cycle lanes.</li> <li>GS to circulate digital copy of the leaflet from the Wantage Road, Didcot cycle path example, so WP (OCC) may forward to the Travel Plans Team also.</li> <li>RM to discuss the new (80cm) cycle path with Persimmon and confirm to members whether it is to be rectified or removed.</li> <li>PS to forward GS's comments on to OCC Education, and the ESFA by extension, so that the access to the secondary school in particular could be carefully reviewed with GS's comments in mind.</li> <li>NEXT FORUM MEETING; VIRTUAL VS. IN-PERSON To discuss with GM and FP the practicalities of hosting the GDF in person and to confirm to members as soon</li> </ul> |